

Chabot College
Campus Measure B Construction Activity
2007 / 08 Academic Year

July – September 2007

Football Field – completed
Athletic Fields – construction started
Central Plant Utility Loop – construction started
Bldgs. #800 / 900 – move out

October – December 2007

Temp. Faculty Offices – construction started, completed, moved into
Athletic Fields – construction ongoing
Central Plant Utility Loop – construction ongoing
Bldgs. #800 / 900 – construction started

January – March 2008

Bldgs. #400 / 600 / 700 – move out
Parking Lots – construction started
Athletic Fields – construction ongoing
Central Plant Utility Loop – construction ongoing
Bldgs. #800 / 900 – construction ongoing

April – June 2008

Demolish Buildings #400 / 600 / 700
Community/Student Service Center – construction started
Instructional Office Building – construction started
Parking Lots – construction ongoing
Athletic Fields – construction ongoing
Central Plant Utility Loop – construction ongoing
Bldgs. #800 / 900 – construction ongoing

July – September 2008

Community/Student Service Center – construction ongoing
Instructional Office Building – construction ongoing
Parking Lots – construction completed
Athletic Fields – construction completed
Central Plant Utility Loop – construction ongoing
Bldgs. #800 / 900 – construction completed
Bldgs. # 300 / 500 – move out, construction started