

Chabot College - Facilities Committee Update  
April 23, 2009

| Item | Building                     | Project / Designer                                                         | Phase                             | Activity / Issue                                                            | Responsibility / Action |
|------|------------------------------|----------------------------------------------------------------------------|-----------------------------------|-----------------------------------------------------------------------------|-------------------------|
| 1    | CSSC/4000                    | Community and Student Services Center - tBP                                | Construction                      | Under Construction, Occupancy Jan 2010                                      |                         |
| 2    | IOB/700                      | Instructional Office Building - LPA                                        | Construction                      | Under Construction, Occupancy Jan 2010                                      |                         |
| 3    | Site                         | Athletic Facilities - Verde Design                                         | Close Out                         | Flooring in Dugouts                                                         |                         |
| 4    | Site                         | Football Field                                                             | DONE                              | PROJECT CLOSE-OUT COMPLETE                                                  |                         |
| 5    | 1900                         | Planetarium / Lecture Halls - DSK                                          | Construction                      | Under Construction, Occupancy Jan 2010                                      |                         |
| 6    | Site                         | Pool Renovation - Aquatic Design Group                                     | DONE                              | PROJECT CLOSE-OUT COMPLETE                                                  |                         |
| 7    | Site                         | M & O Facility - Gould                                                     | On Hold                           | On Hold                                                                     | On Hold                 |
| 8    | 4100                         | PE Strength Fitness Center                                                 | DSA review                        | Awaiting conclusion of DSA review                                           |                         |
| 9    | 800, 900, 1000               | Classroom Building - HMC                                                   | Close Out                         | B800 Occupancy Jan. 2009, B900 is occupied                                  |                         |
| 10   | 500                          | Classroom Building - HMC                                                   | Construction                      | Under Construction, Occupancy Jan. 2010                                     |                         |
| 11   | Site                         | Central Plant / Utility Loop - ESCO                                        | Close Out                         | Phase 3 underway, Completion Dec. 2008                                      |                         |
| 12   | Portable Offices             | Temporary Faculty Offices - Charles Ham                                    | DONE                              | PROJECT CLOSE-OUT COMPLETE                                                  |                         |
| 13   | 1000, 1400, 1200, 1300       | Art Gallery Doors, Industrial Tech Improvements, PAC Interior Improvements | DONE                              | PROJECT CLOSE-OUT COMPLETE                                                  |                         |
| 14   | 508, 904, 1814, 2205         | Technology Enhanced Classroom                                              | DONE                              | PROJECT CLOSE-OUT COMPLETE                                                  |                         |
| 15   |                              | Classroom Standards and Office Standards                                   | DONE                              | PROJECT CLOSE-OUT COMPLETE                                                  |                         |
| 16   | Site                         | Campus Security Plan - Catalyst                                            | Close Out                         | Under Construction, complete Nov. 2008, 2 buildings being added             |                         |
| 17   | 300                          | Classroom Building - HMC                                                   | DSA Approved, On Hold pending LPC | Construction Jan. 2011 to Jan 2012 after completion of LPC new ITS Building |                         |
| 18   | Site                         | College Landscape Guidelines - RHAA                                        | DONE                              | standard is complete                                                        |                         |
| 19   | Site                         | Asbestos Inspections - HMS                                                 | On-site Investigation             | Hazmat removal in B1900, B2200                                              |                         |
| 20   | 2500, 2600, 2700, 2800, 2900 | PE Complex - SKW                                                           | CDs Underway                      | Bleachers in Gym to be early project                                        |                         |
| 21   | Site                         | Commissioning Authority - AEC                                              | On-going                          | IOB and CSSC - Add B4100                                                    |                         |

Chabot College - Facilities Committee Update  
April 23, 2009

|    |                  |                                           |                         |                                                                                         |                                                     |
|----|------------------|-------------------------------------------|-------------------------|-----------------------------------------------------------------------------------------|-----------------------------------------------------|
| 22 | Site             | District-Wide FF&E Consultant             | On-going                | Dovetail working with each of the building user groups, faciities groups and architects |                                                     |
| 23 | Site             | IT Infrastructure Project - ESCO          | Close Out               | Scope of work coupled with Central Plant item #11.                                      |                                                     |
| 24 | Site             | Site Design Committee                     | On Call As Needed       | Chaired by Tim Nelson                                                                   | suggestion to align plant materials with curriculum |
| 25 | 100              | Building Modernization                    | Pre-Design              | Met with small user group, need to meet with architect                                  |                                                     |
| 26 | Site             | College Marquee - tBP                     | Schematic Design        | Alternates being developed                                                              |                                                     |
| 27 | Site             | Founders Plaza - CSSC/tBP                 | Schematic Design        | Foundation accepted tBP design proposal. Work being priced.                             |                                                     |
| 28 | Site             | Space / Program Relocation - Dovetail     | On-going                | Moving out B2200 done                                                                   | secondary effects package                           |
| 29 | 2200             | Dental Hygiene - HMC                      | Construction            | Under Construction, Occupancy October 2009                                              |                                                     |
| 30 | Site             | Campus Signage / HM                       | master scheme submitted |                                                                                         |                                                     |
| 31 |                  | PAC Rigging Beam Analysis - George Famous | DONE                    | Analysis Done                                                                           |                                                     |
| 32 | Site             | Parking Lots - tBP                        | Close Out               | Finished Aug. 2008                                                                      | Punchlist underway                                  |
| 33 | 1400 / 1600      | Renovation - CHA                          | DD underway             | Renovation of Building 1400 including feasibility of no surge space.                    | Proposes use of B1600                               |
| 34 | Site             | Solar - Chevron Energy                    | Construction            | Parking Lots G and J, construction Nov. 2008 to May 2009                                |                                                     |
| 35 | 1700/1800        | Renovation - TBD                          | awaiting funding        | funding approved by state facilities office. Anticipated Oct 2009 design start          |                                                     |
| 36 | 1600             | Renovation - TBD                          | FPP revisions           | FPP to be revised. Funding delayed by lack of State funds                               |                                                     |
| 37 | Site             | Soccer Field Restoration - Verde          | CDs underway            | DSA Submittal May 2009                                                                  |                                                     |
| 38 | 200              | Light Renovation                          | Pre-Design              |                                                                                         |                                                     |
| 39 | 1100, 1500, 2000 | Light Renovation                          | Pre-Design              |                                                                                         |                                                     |
| 40 | 2300             | Light Renovation                          | Pre-Design              |                                                                                         |                                                     |
| 41 | PAC, Entry Plaza | Renovation                                | A/E Selection           | A/E interviews scheduled for June 3, 2009                                               |                                                     |